



Obra
CRAS - MORAES ALMEIDA

Bancos
SINAPI - 10/2022 - Pará
SEDOP - 09/2022 - Pará

B.D.I.
28,82%

Encargos Sociais
Desonerado:
Horista: 88,37%
Mensalista: 48,18%



Cronograma Físico e Financeiro

Item	Descrição	Total Por Etapa	30 DIAS	60 DIAS	90 DIAS	120 DIAS	150 DIAS	180 DIAS
1	SERVIÇOS PRELIMINARES	100,00% R\$15.758.16	100,00% R\$15.758.16					
2	FUNDAÇÃO	100,00% R\$44.268.92	25,00% R\$11.067.23	75,00% R\$33.201.69				
3	ESTRUTURA	100,00% R\$151.062.96			50,00% R\$75.531.48	50,00% R\$75.531.48		
4	PISO	100,00% R\$31.027.58				50,00% R\$15.513.79	50,00% R\$15.513.79	
5	COBERTURA	100,00% R\$36.376.26				50,00% R\$18.188.13	50,00% R\$18.188.13	
6	INSTALAÇÕES ELÉTRICAS	100,00% R\$21.434.63			30,00% R\$6.430.39	30,00% R\$6.430.39	40,00% R\$8.573.85	
7	INSTALAÇÕES HIDROSSANITÁRIAS	100,00% R\$46.571.76		25,00% R\$11.642.94	25,00% R\$11.642.94	25,00% R\$11.642.94	25,00% R\$11.642.94	
8	ESQUADRIAS	100,00% R\$25.531.35				30,00% R\$7.659.41	30,00% R\$7.659.41	40,00% R\$10.212.54
9	PINTURA	100,00% R\$47.207.27					50,00% R\$23.603.64	50,00% R\$23.603.64
10	ADMINISTRAÇÃO LOCAL	100,00% R\$41.213.46	15,00% R\$6.182.02	15,00% R\$6.182.02	15,00% R\$6.182.02	15,00% R\$6.182.02	20,00% R\$8.242.69	20,00% R\$8.242.69
11	DIVERSOS	100,00% R\$10.092.28				30,00% R\$3.027.68	30,00% R\$3.027.68	40,00% R\$4.036.91
12	PAREDES E REVESTIMENTOS	100,00% R\$139.478.67			25,00% R\$34.869.67	25,00% R\$34.869.67	50,00% R\$69.739.34	
13	MURO	100,00% R\$77.736.76			25,00% R\$19.434.19	25,00% R\$19.434.19	25,00% R\$19.434.19	25,00% R\$19.434.19
Porcentagem			4,8%	7,42%	22,4%	28,86%	26,99%	9,53%
Custo			R\$ 33.007,41	R\$ 51.026,65	R\$ 154.090,69	R\$ 198.479,69	R\$ 185.625,65	R\$ 65.529,97
Porcentagem Acumulado			4,8%	12,22%	34,62%	63,48%	90,47%	100,0%
Custo Acumulado			R\$ 33.007,40	R\$ 84.034,05	R\$ 238.124,74	R\$ 436.604,43	R\$ 622.230,09	R\$ 687.760,06

JOSÉ ALCIR OLIVEIRA DA SILVA JÚNIOR
Eng. Civil - CREA/PA 151525739-8